# COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS & CONSTRUCTION OF CC DRAINAGE WORKS BACK SIDE OF ST.MARY'S SCHOOL 1ST CROSS, IN DASARAHALLI IN WARD NO. 15 DASARAHALLI SUB DIVISION**

2. Sanctioned Estimate No. & Dt : 69/16-17 Dt:- 09/01/2017

3. Head of Account which is Chargeable : P1771

4. Work Order No. & Dt : EE/DD/WO/76/17-18/15-5-17

5. Name of Contractor : **SRI. PAVAN KUMAR K**

6a. Time stipulated for completion of work : 90 days.

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 1710

8. Check measurement of the Asst. : M.B. No. 1710 Page No.....

Asst. Exe. Eng. / Exe. Eng : Page No.....

9. Name of the Office / Official :

incharge of the work :

10. a) Asst. Engineer : D.S Manjunath AE

b) Asst. Exe. Engineer : Rangaswamy

| Sanctioned estimated amount | Amount claims as per actually vide as per bills | DIFFERENCE | |
|---|---|---|---|
| | | Excess | Savings |
| 15.00 Lakh | 1309188.00 | — | 190,812/- |

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. ( )